CIVIL EXPERTS
ISO 9001:2008
CONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

Name of Work : Construction of Compound wall to Primary Health Centre at Hadigehalli and other Development works in ward no.09 Vidyaranyapura, BBMP, Bangalore.

Name of Client	:	**Executive Engineer,** Project Division, Yelahanka Zone, BBMP, Bangalore.
Consultant Agency	:	**Technical Manager (West),** KRIDL, BBMP, Bangalore.
Total Cost	:	Rs. 25.00 Lakhs
Date of Inspection	:	25.07.2017
In the Presence of	:	(a) **Assitant Engineer (W. No. 09),** BBMP, Bangalore.
	:	(b) **Mr. Mohan G**. Senior Engineer M/s Civil Experts Consultants, Bangalore.

3rd Party Compliance Report

Sl.No	Description of the Item		Comments / observations
1	Earthwork in Surface excavation in ordinary soil for levelling and lowering the ground manualy (other than foundation of buildings, Culverts, road drains and trenches of pipe lines and cables).....		Work done up to the billed quantity and Quality is satisfactory
2	Dismantling burnt brick masonry in clay mortar/ lime mortar/ cement mortar and stacking the brick.....		Work done up to the billed quantity and Quality is satisfactory
3	Dismantling of existing structure like Culverts, bridges, retaining walls and other structure.....		Work done up to the billed quantity and Quality is satisfactory

For Civil Experts Consultants

Authorised Signatory

CIVIL EXPERTS
ISO 9001:2008
CONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

4	Earthwork excavation for foundation of buildings, culverts, water supply, sanitary lines and electric conduits.....	:	Work done up to the billed quantity and Quality is satisfactory
5	Providing and laying in position plain cement concrete of mix 1:4:8 using 40mm and down size graded granite metal.....	:	Work done up to the billed quantity and Quality is satisfactory
6	Construction of Size stone masonry in Cement mortar 1:6.....	:	Work done up to the billed quantity and Quality is satisfactory
7	Providing and Constructing granite/trap/basalt size stone masonry in foundation in CM 1:6.....		Work done up to the billed quantity and Quality is satisfactory
8	Providing and Constructing granite/trap/basalt size stone masonry in Basement with cement mortar 1:8.....		Work done up to the billed quantity and Quality is satisfactory
9	Providing and laling in Position plain cement Concrete of mix 1:2:4.....		Work done up to the billed quantity and Quality is satisfactory
10	Providing and Constructing Precast concrete solid blocks with Compressive strength not less than 3.5Newton.....	:	Work done up to the billed quantity and Quality is satisfactory
11	Providing and laying cement Concreteusing 20mm down size granite Coarse aggregate and fine aggregates of ready mixed concrete (RMC).....	:	Work done up to the billed quantity and Quality is satisfactory
12	Providing and laying in position reinforced cement Concrete of design Mix m20 with OPC cement.....	:	Work done up to the billed quantity and Quality is satisfactory

For Civil Experts Consultants

Authorised Signatory

CIVIL XPERTS
ISO 9001:2008
CONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

12	Providing and fixing M.S. Block Pipe of 38mm dia.....		
13	Providing Chain Link fencing 50mm sie of 8 gauge properly streched between rectangular poles.....		Work done up to the billed quantity and Quality is satisfactory
14	Providing and Constructing Precast concrete solid blocks with Compressive strength not less than 3.5Newton.....		Work done up to the billed quantity and Quality is satisfactory
15	Providing 18mm thick cement plaster in single coat with cement mortar 1:3.....		Work done up to the billed quantity and Quality is satisfactory
16	Providing 20mm thick Cement plaster in single coat with cement mortar 1:3.....	:	Work done up to the billed quantity and Quality is satisfactory
17	Providing and applying enamel metal paint two coats (Excluding primer coat).....	:	Work done up to the billed quantity and Quality is satisfactory
18	Providing and applying ready mix priming coat over Concrete/masonry /Asbestas cement Sheet plastered.....	:	Work done up to the billed quantity and Quality is satisfactory
19	Providing and fixing white vitrous china clay.....		Work done up to the billed quantity and Quality is satisfactory
20	Providing and fixing M.S. Grill over existng compound wall.....		Work done up to the billed quantity and Quality is satisfactory
21	Providing and fixing RCC precast cover slab of 250mm thick.....		Work done up to the billed quantity and Quality is satisfactory
22	Providing and laying precast drain cover slab of 100mm thick.....	:	Work done up to the billed quantity and Quality is satisfactory

For Civil Experts Consultants

Authorised Signatory